App I\ 4

Previous References

hl 87-40-3, 6

(1941 / hl)

File No 75-41

Serial Nos 1, 2, 13

Later References

GENERAL AND REVENUE SECRETARIAT

Serial Nos

Part B for April 42

SUBJECT

~~Kathua~~ Kathua Project for improving the water supply to Chittaurgarh Town

To,

The Dte of P H

L 9894/1644

Approval of the proposal re the —

The D C Chittaurgarh

The comptroller

The Chief Engineer

L 9895-7/1644

4359
L

Kathaval Project of water Supply to Chickballapur town

General and Revenue Secretariat

Memo No of 1941-41 [App F III-2

Serial No

From the Dir of PH

Letter no C72-85 dy 27/42

Requests orders of Govt regg in the circumstances stated

matter of settling the claims of the Contractors Messrs The Mysore Engg Co Ltd who are now prepared to execute the Works at the tendered rates & do work indefinitely and to call for fresh tenders after ascertaining the result of the experiments at Kolar

1) Kind ref is invited to G O No L2303-4/87-40-6 dy 23rd Sept 40 by which the tender of M/s The Mysore Engg Co for Rs 51,722-15-0 for executing certain Works in connection with the Kathaval Project was accepted against the estimated Cost of Rs 61,949/-

2) The work at Kathaval are held up in order to see if the design requires some modification in the light of the experiments of flocculation which have been ordered to be conducted at Kolar In the meantime prices of materials are going up and the said Contractors are expressing their inability to execute the Works at the tendered rates and want an indefinite period before the Superintending Engr recommends that their Work may be measured finally and their claim settled, as they are not responsible for the delay, and fresh tenders called for after ascertaining the results of the experiments at Kolar

A

3) Submitted for orders

Sd 4/2

4/ Please put up the main file in this

Sd 4/2/42

The file is put up

Sd 5/2

A may perhaps be named Committee of Engineers, after consulting the Chief Engineer

Sd 5/2

NOTE—Cont Sheet

WD 611 —GPP— 000 310

Kathiwad Project Water Supply — Chutelony Jam

File No. 4357 of 194

General and Revenue Secretariat

Serial No

7 The reasons for the delay in carrying out the works are not explained in detail. For orders of a further report may be called for in the matter

8 It stated that fresh tenders will be called for when the details of the design are settled after ascertaining the results of the experiments that are proposed to be conducted at Kolar It is not known whether experiments are now being made at Kolar & what time it would take to collect the data & arrive at a decision in the matter What was the design now proposed to be adopted & why it is now proposed to be given up are not apparent Details may perhaps be called for, as this is a costly scheme initiated at a cost of Rs 4,27,000/ to supply water to a distance of 40 miles Jam Nagar, in accordance with the gracious promise of H H the late Maharaja

9 The proposal to measure the work executed by the Jam and to settle their claims as per orders to Mr the Chief Engr be also consulted

Lawrence) Jam 5/2

SECY LAW DEPT 116 3 FEB 42 GOVT OF MYSORE

General and Revenue Secretariat | File No 4359/L of 194 | [App F III—2

Serial No

11) The Chief Engineer may be communicated unofficially

Hsm 2 6 42

Hsm

No 3507 6 2 42

My Forwarded with compliments unofficially to the Chief Engineer of Mysore for favour of remarks on the proposal made in the letter under reference

B-O

for Secretary to Govt Law Dept

6/2/42

OFFICE OF THE CHIEF ENGINEER OF MYSORE RECD No 3462 DATE 7 2 42 BANGALORE

Br II(a) 7/2

No 18144 dt 2-4-42

Returned, with compliments

Unless the experiments are actively taken over early & the final design settled soon, there seems no hope of ever getting the Contractors to accept the Contract. And it is unlikely that the Government & the Contractors will be able to arrive at a satisfactory settlement

13) 2 The tender contractors base their request for termination of their contract on grounds of delay in settling the final design The experiments apparently require some ~~future~~ more time since it is ascertained from the Director of Public Health that definite instructions have since been given to the present Sanitary Engineer for the construction of the experimental plant The present conditions also are abnormal

14) 3 The claims of the contractors may accordingly be settled and fresh tenders called for when the work is resumed

2/4/42

Offg Chief Engineer of Mysore

Secretary to Government, Law Department

NOTE—Contn Sheet

WD 04155—GPB—55 000—23 10 41

Hsm 2 2/4/42

4359

File No 75 of 1941 General and Revenue Secretariat

Serial No

Submitted for orders of the proposals of the Director of Public Health recommended by the Chief Engineer to settle the claims of the contractors of the Kathirai Project & to call for fresh tenders when the work is resumed maybe accepted

Law Secy's Note 2/4/42

OFFICE OF THE MINISTER FOR LOCAL SELF GOVERNMENT & PUBLIC HEALTH
Dt 4 4 1942
N 6102

Sec 9/4/42

Hon'ble 10/4/42

Dy Secy

Law Secy

Issue 11/4/42

A Dft letter is sent, for sgd

Sec 11/4

Dy Secy 11/4

1 1 1942

To The Director of Public Health

L 9894 dt 16 6 42 from the Director of Public Health

Approves of the proposals of the Director of Public Health

B

23/4

4359/H

27 JAN 1942 LSG BRANCH

GOVERNMENT OF MYSORE

Tlg pl
Add pl

OFFICE OF
THE DIRECTOR OF PUBLIC HEALTH
IN MYSORE,
Bangalore, dated January 23, 1942
Date

No C 72-85
Encls One

Mc 75-61-12

To

GEOL LAW DEPT - 27 JAN 1942 GOVT OF MYSORE

The Secretary to Government,
Law Department,
BANGALORE

Sir

Kathral Project for improving the Water Supply to Chitaldrug Town

---

I have the honour to enclose herewith a copy of letter No 1089 dated 15-1-1942 of the Sanitary Engineer stating that the Mysore Engineering Co , Contractors, for all works connected with the above project except pipe laying works, have asked to measure their works finally and settle their claims, as it is not possible for them to wait indefinitely The Sanitary Engineer recommends that since the Contractors are not prepared to execute the works at their tendered rates and since they are not responsible for the delay, their claims may be settled and fresh tenders called for when the details of the design are settled after ascertaining the results of the experiments that are proposed to be conducted at Kolar

I request orders of Government in the matter

I have the honour to be,
Sir,
Your most obedient servant,
Director of Public Health

GOVERNMENT OF HIS HIGHNESS THE MAHARAJA OF MYSORE

General and Revenue Secretariat

No L9894 / ME754-1-13 *Bangalore dated* 16th APRIL 1942.

FROM

The Secretary to the Government of His Highness
the Maharaja of Mysore,
Law Department

To

The Director of Public Health in Mysore,
Bangalore

Sir,

Subject Settlement of the claims of Messrs the Mysore Engineering Co , Contractors of the Kathral Project

---

Adverting to your letter No C72-85 dated 27-1-'42 on the above subject, I am directed to communicate the approval of Government, in the circumstances explained therein, to the proposals (i) to settle the claims of Messrs The Mysore Engineering Company, Contractors of the Kathral Project for water supply to the Chitaldrug town and (ii) to call for fresh tenders when the work is resumed after the details of the design are finally decided upon

I have the honour to be,
Sir,
Your most obedient servant,

for Secretary to Government,
Law Department

PL/5

ppendix F G—1]

SUBJECT

Maysore Contractors Ltd

Section -Nil

File No 75-41

Serial No 13

Diary No of letter replied to

To The Dir of P H
in Mysore
B'lore

No

To Sirs

General and Revenue Secretariat

( )

the *19*

Date of issue 16/11/62

Signed by for C V Rao

Subject Settlement of the Claims of the
Messrs The Mysore Engineering Co, Contractors
of the Kathral Project

Adverting to your letter No C72-85
Dy 27/10/62 on the above subject
I am directed to Communicate the
approval of Govt, ~~to the proposals~~ in
the circumstances explained therein,
to the proposals (1) to settle the claims
of the M/s The Mysore Engineering Co,
Contractors of the Kathral Project
for water supply to the Chickballapur town
and (2) to call for fresh tenders when

List of enclosures

Copied by

Examined by

the work is resumed after the details of the design are finally decided upon

I have ek

for Secy to Govt
Law Dept

Memo No L 9895-7 Dr 16 Nov 1915

Copy of the above is forwarded with Compliments to the (1) the D C-Schedule Dep for information

(2) the Comptroller to Govt ✓ — Do —

(3) the Chief Engineer W Kyle has one 18 Aug 4 2-4 for information

By order

for Secy to Govt
Law Dept

Ey
11/11